

原水測定記録

平成23年9月

【参考値】

月	日	曜日	東コルゲート				西コルゲート				旧東排水管				西U型側溝まわり				調整池			降水量 (mm)
			流入量		電気伝導率	水温	流入量		電気伝導率	水温	流入量		電気伝導率	水温	流入量		電気伝導率	水温		電気伝導率	水温	
			(l/min)	(PH)	(ms/m)	(°C)	(l/min)	(PH)	(ms/m)	(°C)	(l/min)	(PH)	(ms/m)	(°C)	(l/min)	(PH)	(ms/m)	(°C)	(PH)	(ms/m)	(°C)	
9	1	木	91.7	4.9	82	17.8	11.7	6.3	80	18.6	0.0	5.9	31	25.0	20.0	5.6	107	17.1	6.2	84	23.6	0
	2	金	88.3	4.9	82	17.7	10.0	6.3	80	18.6	0.0	5.6	31	25.1	20.0	5.6	108	17.1	6.2	85	23.5	2
	3	土	86.7	4.9	77	17.8	11.7	6.3	77	19.8	0.0	5.7	33	23.1	18.3	5.5	108	17.5	6.3	45	23.6	10.5
	4	日	110.0	5.0	76	17.7	20.0	6.3	69	16.9	1.7	5.9	32	23.3	23.3	5.5	106	16.7	6.9	52	23.0	35
	5	月	125.0	5.1	69	17.4	33.3	6.3	70	17.5	1.7	6.2	37	21.0	33.3	5.5	93	17.0	6.8	31	22.3	21
	6	火	126.7	5.1	71	17.3	25.0	5.9	78	17.2	1.7	6.3	32	17.1	35.0	5.5	89	16.9	6.4	39	16.5	0
	7	水	116.7	4.9	78	17.3	18.3	6.9	78	16.9	0.0	6.4	29	14.9	30.0	5.6	98	16.9	6.2	62	20.1	0
	8	木	106.7	4.8	83	17.4	16.7	6.4	80	17.3	0.0	6.5	30	18.5	28.3	5.5	105	16.8	6.2	62	19.8	0
	9	金	101.7	4.8	85	17.6	15.0	6.2	81	17.6	0.0	6.2	28	20.2	25.0	5.5	109	17.0	6.1	63	21.1	0
	10	土	95.0	4.8	84	17.7	13.3	6.2	83	18.2	0.0	6.0	28	23.0	23.3	5.5	110	17.1	6.2	63	20.9	0
	11	日	90.0	4.8	83	17.7	11.7	6.2	83	18.5	0.0	6.3	29	24.3	23.3	5.5	110	17.7	6.4	71	21.8	0
	12	月	85.0	4.9	81	17.6	11.7	6.3	81	18.2	0.0	6.4	30	23.0	20.0	5.5	109	17.1	6.2	76	21.2	0
	13	火	81.7	4.9	79	17.6	10.0	6.3	81	18.4	0.0	6.5	30	23.5	20.0	5.6	108	16.9	6.3	78	21.7	0
	14	水	78.3	5.0	77	17.6	11.7	6.3	82	18.3	0.0	5.7	33	19.2	20.0	5.5	108	17.1	6.2	80	21.6	0
	15	木	75.0	5.0	76	17.5	10.0	6.3	81	18.5	0.0	5.9	33	23.2	18.3	5.5	106	17.7	6.2	82	21.8	0
	16	金	73.3	5.0	73	17.7	10.0	6.3	80	18.7	0.0	6.0	34	23.4	18.3	5.6	105	17.3	6.1	84	22.2	0
	17	土	73.3	5.1	73	17.6	10.0	6.4	80	18.9	0.0	6.2	35	23.9	18.3	5.6	101	17.0	6.3	82	22.7	9
	18	日	70.0	5.1	71	17.7	8.3	6.4	80	18.7	0.0	6.3	34	23.7	16.7	5.6	101	17.0	6.8	82	22.6	0
	19	月	73.3	5.1	70	17.7	15.0	6.3	80	19.2	0.0	6.4	34	23.7	18.3	5.6	99	17.6	6.4	87	23.5	40
	20	火	293.3	5.7	45	17.7	263.3	6.4	27	20.5	3.3	5.8	37	20.9	108.3	5.6	57	17.3	6.6	19	22.4	359
	21	水	325.0	4.8	87	21.8	466.7	6.0	43	18.1	1.7	6.1	30	18.5	231.7	5.6	123	16.5	6.4	20	22.4	73.5
	22	木	431.7	4.4	178	17.9	216.7	6.1	38	17.2	3.3	6.2	31	18.5	148.3	5.6	129	16.4	6.5	44	19.2	0
	23	金	296.7	4.2	219	17.9	55.0	7.0	81	16.8	1.7	6.4	33	17.9	81.7	5.6	131	12.5	6.6	69	17.4	0
	24	土	218.3	4.2	225	17.8	33.3	7.1	83	16.7	0.0	6.4	33	13.6	56.7	5.7	129	16.5	6.6	132	17.5	0
	25	日	173.3	4.3	203	17.6	23.3	7.1	84	16.9	0.0	6.5	36	16.4	43.3	5.6	127	16.6	6.6	137	17.6	0
	26	月	148.3	4.4	166	17.7	20.0	7.0	83	16.8	0.0	6.4	34	17.0	36.7	5.5	125	16.6	6.7	136	17.6	0
	27	火	128.3	4.5	148	17.7	16.7	7.0	82	16.9	0.0	6.4	33	15.4	31.7	5.6	123	16.7	6.6	135	17.5	0
	28	水	116.7	4.5	135	17.6	15.0	7.0	84	16.9	0.0	6.2	31	16.4	28.3	5.6	121	16.7	6.5	126	17.6	0
	29	木	108.3	4.6	129	17.6	13.3	6.3	85	17.1	0.0	6.2	32	18.3	25.0	5.6	120	16.3	6.5	107	17.6	0
	30	金	103.3	4.6	113	17.5	13.3	6.2	83	17.0	0.0	6.3	32	17.6	23.3	5.6	121	16.1	6.5	101	17.6	0.5

※測定時間は毎日午前9時(ただし、流入量は日平均値)

※現地計測による計測結果のため参考値

※20日及び21日の流入量は、一部計測もれ有り。