

原水測定記録

平成24年1月

【参考値】

月	日	曜日	東コルゲート				西コルゲート				旧東排水管				西U型側溝まわり				調整池			降水量 (mm)
			流入量		電気伝導率	水温	流入量		電気伝導率	水温	流入量		電気伝導率	水温	流入量		電気伝導率	水温		電気伝導率	水温	
			(l/min)	(PH)	(ms/m)	(°C)	(l/min)	(PH)	(ms/m)	(°C)	(l/min)	(PH)	(ms/m)	(°C)	(l/min)	(PH)	(ms/m)	(°C)	(PH)	(ms/m)	(°C)	
1	日		48.3	5.7	52	16.1	3.3	7.7	68	6.0	0.0	6.1	43	14.2	13.3	6.5	75	17.5	6.4	85	1.8	0
2	月		50.0	5.7	52	16.1	3.3	7.7	67	6.5	0.0	6.3	42	14.3	13.3	6.4	76	17.6	6.4	85	3.9	0
3	火		48.3	5.6	52	16.1	3.3	7.6	69	7.6	0.0	6.3	44	15.3	13.3	6.4	73	15.6	6.4	84	3.4	0
4	水		48.3	5.6	52	16.2	3.3	7.6	68	7.6	0.0	6.2	45	17.5	13.3	6.4	72	16.7	6.4	79	2.8	0
5	木		48.3	5.6	52	16.0	3.3	7.6	68	7.9	0.0	6.2	44	14.7	13.3	6.5	72	16.5	6.5	80	0.0	0
6	金		48.3	5.6	52	16.0	3.3	7.7	67	5.1	0.0	6.3	45	14.5	13.3	6.5	73	17.5	6.5	76	1.3	0
7	土		48.3	5.7	51	15.9	3.3	7.5	69	4.5	0.0	6.1	46	16.0	13.3	6.5	72	17.4	6.6	71	1.5	0
8	日		46.7	5.7	51	15.8	3.3	7.6	67	3.3	0.0	6.1	46	14.0	13.3	6.5	70	16.3	6.6	72	1.1	0
9	月		46.7	5.7	51	16.0	3.3	7.6	68	5.2	0.0	6.1	47	15.8	13.3	6.5	70	16.3	6.7	73	1.4	0
10	火		46.7	5.7	50	15.9	3.3	7.6	67	3.9	0.0	6.1	46	15.3	13.3	6.5	70	16.3	6.6	71	2.5	0
11	水		46.7	5.7	50	16.2	3.3	7.6	70	6.8	0.0	5.9	48	18.5	13.3	6.5	70	16.5	6.5	69	2.7	0
12	木		45.0	5.6	50	15.8	3.3	7.7	67	3.0	0.0	6.0	45	14.9	13.3	6.5	64	15.4	6.5	71	2.7	0
13	金		45.0	5.6	50	15.8	3.3	7.7	68	4.5	0.0	5.9	45	16.0	13.3	6.3	65	16.8	6.3	69	0.7	0
14	土		45.0	5.7	49	16.0	3.3	7.7	69	5.5	0.0	6.7	40	5.0	11.7	6.5	62	16.7	6.4	67	3.7	0
15	日		45.0	5.7	50	15.8	3.3	7.6	69	5.1	0.0	6.3	41	15.0	11.7	6.5	63	16.7	6.4	67	2.5	0
16	月		45.0	5.7	48	16.1	3.3	7.6	69	4.9	0.0	6.1	42	17.3	11.7	6.6	61	16.4	6.4	66	4.1	0
17	火		43.3	5.7	49	15.9	1.7	7.6	69	4.4	0.0	6.1	42	18.3	11.7	6.6	61	16.3	6.4	63	4.2	0
18	水		43.3	5.7	49	15.8	1.7	7.7	67	2.2	0.0	6.1	42	14.6	11.7	6.6	61	16.8	6.4	65	2.6	0
19	木		43.3	5.8	49	16.1	1.7	7.7	71	4.3	0.0	6.0	42	16.7	11.7	6.6	61	17.3	6.4	63	3.6	7
20	金		46.7	5.7	46	16.0	3.3	7.7	58	7.8	0.0	5.9	40	19.4	11.7	6.6	58	17.4	6.6	50	5.0	17.5
21	土		46.7	5.7	47	16.2	5.0	7.6	67	10.1	0.0	6.1	40	21.3	11.7	6.6	59	17.1	6.5	59	5.1	7.5
22	日		46.7	5.8	46	16.2	5.0	7.6	68	10.0	0.0	5.9	40	20.0	13.3	6.5	59	17.1	6.6	51	6.4	0
23	月		48.3	5.7	47	16.1	3.3	7.6	69	8.4	0.0	6.6	42	17.1	11.7	6.6	60	16.7	6.6	51	5.3	0.5
24	火		48.3	5.7	47	15.8	3.3	7.7	70	4.8	0.0	6.3	42	16.4	13.3	6.6	61	16.1	6.5	57	4.5	0
25	水		46.7	5.7	49	15.9	3.3	7.7	70	5.8	0.0	6.2	43	16.9	11.7	6.6	61	16.5	6.5	57	4.7	0
26	木		48.3	5.6	50	15.8	3.3	7.7	70	4.2	0.0	6.1	42	15.9	13.3	6.6	60	16.2	6.6	57	4.1	0
27	金		48.3	5.7	51	15.9	3.3	7.7	69	4.5	0.0	6.1	43	15.8	11.7	6.6	59	16.2	6.6	58	3.8	0.5
28	土		46.7	5.7	52	15.9	3.3	7.6	70	4.2	0.0	6.3	44	16.1	13.3	6.6	59	16.3	6.6	58	3.8	0
29	日		46.7	5.7	52	15.8	3.3	7.7	71	3.0	0.0	6.3	40	13.4	11.7	6.7	59	15.8	6.6	59	0.4	0
30	月		46.7	5.5	51	15.7	3.3	7.7	70	1.7	0.0	6.3	41	12.9	13.3	6.6	58	15.7	6.6	61	0.0	0
31	火		46.7	5.7	51	15.7	1.7	7.4	70	1.9	0.0	6.1	40	15.8	11.7	6.5	58	15.7	6.6	57	2.9	0

※測定時間は毎日午前9時(ただし、流入量は日平均値)

※現地計測による計測結果のため参考値