

原水測定記録

平成24年2月

【参考値】

月	日	曜日	東コルゲート				西コルゲート				旧東排水管				西U型側溝まわり				調整池			降水量 (mm)
			流入量		電気伝導率	水温	流入量		電気伝導率	水温	流入量		電気伝導率	水温	流入量		電気伝導率	水温		電気伝導率	水温	
			(l/min)	(PH)	(ms/m)	(°C)	(l/min)	(PH)	(ms/m)	(°C)	(l/min)	(PH)	(ms/m)	(°C)	(l/min)	(PH)	(ms/m)	(°C)	(PH)	(ms/m)	(°C)	
2	1	水	46.7	5.8	51	15.9	3.3	7.7	71	3.8	0.0	6.0	41	16.2	11.7	6.5	59	16.3	6.6	57	3.7	0
	2	木	46.7	5.8	51	15.9	3.3	7.7	71	4.1	0.0	6.0	41	12.3	13.3	6.5	59	15.7	6.7	55	0.6	1.5
	3	金	45.0	5.8	50	15.7	3.3	7.7	70	0.5	0.0	6.0	41	12.3	11.7	6.5	58	15.8	6.7	56	(0.3)	0
	4	土	45.0	5.8	50	15.8	1.7	7.7	71	1.4	0.0	6.0	42	14.3	11.7	6.5	58	16.1	6.6	57	(0.5)	0
	5	日	45.0	5.8	50	15.8	1.7	7.7	70	1.7	0.0	6.0	42	15.8	11.7	6.5	58	15.8	6.6	55	1.5	0
	6	月	48.3	5.7	52	16.0	1.7	7.7	73	5.0	0.0	5.9	42	20.9	11.7	6.5	58	15.8	6.6	52	1.0	10.5
	7	火	66.7	5.8	41	15.4	8.3	8.0	36	7.7	0.0	5.7	41	21.0	15.0	6.3	47	15.5	6.8	53	5.1	27
	8	水	51.7	5.8	47	16.0	6.7	7.8	63	9.1	0.0	6.5	38	15.7	15.0	6.4	57	15.5	6.6	36	4.0	0
	9	木	51.7	5.7	51	15.9	5.0	7.8	67	7.1	0.0	6.2	39	17.4	15.0	6.4	60	15.5	6.6	42	2.7	0
	10	金	53.3	5.7	53	15.9	3.3	7.8	69	5.9	0.0	6.0	39	17.3	15.0	6.4	61	15.5	6.6	48	2.6	0
	11	土	51.7	5.6	54	15.9	3.3	7.7	70	5.0	0.0	5.8	34	18.8	13.3	6.4	61	15.8	6.6	47	2.4	0
	12	日	51.7	5.6	55	16.0	3.3	7.7	71	5.5	0.0	5.7	34	14.9	15.0	6.4	61	16.2	6.6	52	0.1	0
	13	月	51.7	5.5	55	16.1	3.3	7.6	73	6.5	0.0	5.6	34	15.8	13.3	6.4	62	15.7	6.6	53	3.9	5
	14	火	53.3	5.5	55	16.2	5.0	7.6	72	7.6	0.0	6.1	32	12.2	15.0	6.4	61	12.2	6.6	50	4.3	10.5
	15	水	53.3	5.5	54	16.2	5.0	7.6	70	8.1	0.0	5.7	32	17.3	15.0	6.3	61	16.6	6.5	45	3.2	0
	16	木	53.3	5.5	55	16.1	5.0	7.5	69	7.5	0.0	5.5	33	16.5	13.3	6.3	64	16.5	6.4	52	5.0	0
	17	金	53.3	5.2	58	16.2	5.0	7.6	72	10.0	0.0	5.5	34	16.8	15.0	6.3	64	17.3	6.3	52	4.8	0
	18	土	53.3	5.4	58	15.9	5.0	7.5	72	5.8	0.0	6.0	33	12.0	15.0	6.3	65	17.0	6.5	53	4.4	0
	19	日	51.7	5.4	59	15.9	5.0	7.4	72	4.4	0.0	5.8	32	11.6	15.0	6.3	66	15.1	6.4	54	3.8	0
	20	月	51.7	5.4	58	15.9	3.3	7.5	75	4.7	0.0	5.8	33	13.0	15.0	6.4	67	16.0	6.5	57	3.2	0
	21	火	50.0	5.4	59	16.0	3.3	7.4	76	5.4	0.0	5.7	33	14.1	15.0	6.3	67	18.2	6.5	56	2.0	0
	22	水	50.0	5.4	61	16.1	3.3	7.4	78	6.7	0.0	6.0	33	11.6	15.0	6.3	74	17.7	6.5	51	0.6	2
	23	木	95.0	5.3	46	14.5	16.7	8.1	24	6.8	1.7	5.4	30	19.2	26.7	6.2	69	18.6	6.6	35	6.6	48
	24	金	73.3	5.6	58	16.1	21.7	5.9	85	13.7	1.7	6.7	27	10.8	30.0	6.1	67	17.5	6.5	42	6.5	0.5
	25	土	81.7	5.3	59	16.3	20.0	7.2	76	13.7	1.7	6.9	29	17.3	30.0	6.0	70	18.6	6.5	43	9.6	12
	26	日	80.0	5.0	70	16.3	18.3	6.4	86	13.5	0.0	6.8	31	10.7	30.0	6.0	79	16.0	6.6	46	7.0	0
	27	月	78.3	4.9	74	16.2	16.7	6.4	89	12.4	0.0	6.8	32	10.5	30.0	6.0	85	15.9	6.2	53	6.2	0
	28	火	75.0	4.9	76	16.2	13.3	6.3	91	11.5	0.0	7.3	32	13.0	28.3	6.1	92	15.9	6.6	54	5.5	0
	29	水	86.7	5.0	64	15.9	13.3	7.1	74	11.4	1.7	7.2	31	15.5	30.0	6.0	93	15.9	6.7	51	5.9	20.5

※測定時間は毎日午前9時(ただし、流入量は日平均値)

※現地計測による計測結果のため参考値