

原水測定記録

平成24年 9月

【参考値】

月	日	曜日	東コルゲート				西コルゲート				旧排水路				法尻西				調整池			降水量 (mm)
			流入量 (l/min)	pH	電気伝導率 (mS/m)	水温 (°C)	流入量 (l/min)	pH	電気伝導率 (mS/m)	水温 (°C)	流入量 (l/min)	pH	電気伝導率 (mS/m)	水温 (°C)	流入量 (l/min)	pH	電気伝導率 (mS/m)	水温 (°C)	pH	電気伝導率 (mS/m)	水温 (°C)	
9	1	土	51.7	5.6	45	17.5	3.3	6.6	61	19.8	0.0	6.8	37	24.2	13.3	5.8	76	17.5	6.6	55	24.0	0
	2	日	51.7	5.6	45	17.4	3.3	6.6	59	19.8	0.0	6.9	37	23.3	11.7	5.8	75	17.4	6.5	55	24.3	8.5
	3	月	53.3	5.5	44	17.4	5.0	6.5	57	19.2	0.0	6.9	37	23.1	13.3	5.8	74	17.1	6.6	54	24.2	10
	4	火	51.7	5.6	43	17.4	5.0	6.5	58	19.2	0.0	6.9	37	22.8	11.7	5.8	75	17.0	6.6	54	24.1	0
	5	水	51.7	5.6	44	17.4	3.3	6.5	59	18.9	0.0	6.9	37	23.0	11.7	5.8	75	16.9	6.6	53	24.2	0
	6	木	50.0	5.6	44	17.4	3.3	6.6	59	19.7	0.0	6.9	37	24.4	11.7	5.8	74	17.9	6.6	54	24.2	0
	7	金	50.0	5.6	43	17.3	3.3	6.6	59	18.9	0.0	6.9	38	22.8	11.7	5.8	73	17.2	6.6	54	23.7	0
	8	土	50.0	5.6	44	17.3	3.3	6.6	59	19.0	0.0	6.9	38	22.8	11.7	5.8	73	17.3	6.6	54	23.6	0.5
	9	日	50.0	5.6	44	17.4	3.3	6.6	59	17.4	0.0	5.7	39	20.0	10.0	5.8	72	16.9	6.6	55	23.5	0
	10	月	48.3	5.6	44	17.4	3.3	6.6	60	19.8	0.0	5.9	39	21.7	10.0	5.8	71	17.0	6.5	54	23.5	0
	11	火	50.0	5.6	43	17.4	3.3	6.6	61	19.5	0.0	6.1	39	22.9	10.0	5.8	71	17.0	6.6	53	23.5	10
	12	水	48.3	5.6	43	17.3	1.7	6.6	61	18.8	0.0	6.2	39	20.9	10.0	5.8	71	17.0	6.6	54	23.2	0
	13	木	46.7	5.6	43	17.3	1.7	6.6	61	18.8	0.0	6.3	40	21.5	11.7	5.8	71	17.3	6.6	53	22.8	0
	14	金	46.7	5.6	43	17.3	1.7	6.6	61	18.8	0.0	5.0	40	21.3	11.7	5.8	71	17.4	6.6	53	22.3	0
	15	土	50.0	5.6	43	17.4	3.3	6.6	61	19.3	0.0	6.6	40	21.5	11.7	5.8	70	17.5	6.5	52	22.5	36
	16	日	50.0	5.6	41	17.3	1.7	6.6	60	17.3	0.0	6.7	40	21.0	11.7	5.8	69	17.6	6.6	52	22.4	0.5
	17	月	48.3	5.7	42	17.5	1.7	6.6	59	21.0	0.0	6.8	40	22.9	11.7	5.8	69	16.8	6.6	55	23.0	3
	18	火	50.0	5.7	42	17.5	1.7	6.6	58	20.8	0.0	6.8	40	23.3	11.7	5.8	69	18.1	6.4	60	22.8	10
	19	水	105.0	5.7	52	17.2	63.3	6.5	49	18.7	5.0	6.2	22	18.9	41.7	5.6	44	17.3	6.5	21	22.4	76
	20	木	63.3	5.6	47	17.4	5.0	6.6	59	18.9	1.7	5.9	25	21.3	18.3	5.7	74	16.8	6.6	24	22.3	0
	21	金	61.7	5.5	50	17.3	3.3	6.5	60	18.8	0.0	6.3	23	19.5	15.0	5.7	77	17.0	6.6	27	22.0	3
	22	土	60.0	5.4	52	17.4	3.3	6.5	60	18.8	0.0	6.4	25	19.8	13.3	5.7	76	16.7	6.5	31	21.5	0
	23	日	60.0	5.4	52	17.4	3.3	6.6	60	18.8	0.0	6.3	26	19.7	13.3	5.7	77	16.7	6.5	33	21.0	9.5
	24	月	58.3	5.5	50	17.0	3.3	6.7	66	17.6	0.0	6.8	25	16.6	13.3	5.9	74	16.7	6.5	35	20.1	0.5
	25	火	56.7	5.4	50	17.2	3.3	6.5	60	17.6	0.0	6.1	25	17.3	13.3	5.8	74	16.8	6.5	37	20.3	0
	26	水	56.7	5.4	52	17.2	1.7	6.7	64	16.4	0.0	6.2	26	16.9	13.3	6.0	73	16.6	6.5	39	19.8	0
	27	木	55.0	5.4	52	17.2	1.7	6.7	64	16.4	0.0	6.4	27	16.9	13.3	5.9	73	16.7	6.5	40	19.4	0
	28	金	55.0	5.4	51	17.3	1.7	6.6	64	16.4	0.0	6.6	27	17.1	13.3	5.8	72	16.8	6.5	42	19.4	0
	29	土	55.0	5.4	51	17.2	3.3	6.5	65	17.6	0.0	6.7	27	18.1	13.3	5.7	72	16.8	6.5	43	19.2	0
	30	日	81.7	5.4	51	17.2	11.7	6.6	65	17.5	1.7	6.7	27	18.1	18.3	5.7	72	16.8	6.5	43	19.3	67

※測定時間は毎日午前9時(ただし、流入量は日平均値)
 ※現地計測による計測結果のため参考値