

原水測定記録

平成24年11月

【参考値】

月	日	曜日	東コルゲート				西コルゲート				旧排水路				法尻西				調整池			降水量 (mm)
			流入量		電気伝導率	水温	流入量		電気伝導率	水温	流入量		電気伝導率	水温	流入量		電気伝導率	水温		電気伝導率	水温	
			(l/min)	(pH)	(mS/m)	(°C)	(l/min)	(pH)	(mS/m)	(°C)	(l/min)	(pH)	(mS/m)	(°C)	(l/min)	(pH)	(mS/m)	(°C)	(pH)	(mS/m)	(°C)	
11	1	木	70.0	5.0	71	16.9	6.7	7.4	72	14.7	0.0	6.4	21	12.5	20.0	6.0	90	16.3	6.5	48	13.5	0.5
	2	金	66.7	5.0	71	16.8	5.0	7.3	73	13.4	0.0	6.5	21	9.9	20.0	6.1	91	15.7	6.7	49	12.7	0
	3	土	63.3	5.0	69	16.7	5.0	7.3	75	13.1	0.0	6.6	21	7.2	20.0	6.1	91	15.6	6.6	51	11.9	0
	4	日	61.7	5.1	68	16.6	5.0	7.3	75	12.3	0.0	6.6	21	6.0	20.0	6.1	91	15.8	6.6	52	11.8	0
	5	月	60.0	5.1	66	16.8	5.0	7.3	76	14.6	0.0	6.6	21	7.6	20.0	6.1	91	15.8	6.5	53	11.7	0
	6	火	60.0	5.1	65	16.9	5.0	6.4	78	15.5	0.0	6.2	23	12.2	20.0	5.9	90	16.3	6.5	59	13.7	0.5
	7	水	56.7	5.2	64	16.8	5.0	7.2	76	14.0	0.0	6.1	22	12.3	20.0	6.1	91	16.0	6.5	55	12.6	0
	8	木	55.0	5.2	63	16.8	5.0	7.3	77	14.2	0.0	6.4	23	9.3	18.3	6.1	89	16.1	6.5	56	12.4	0
	9	金	53.3	5.3	62	16.8	5.0	7.3	77	13.8	0.0	6.4	23	8.8	18.3	6.1	88	16.1	6.5	56	12.2	0
	10	土	53.3	5.3	61	16.6	3.3	7.4	76	12.2	0.0	6.2	24	7.2	16.7	6.2	87	15.9	6.6	56	11.7	0
	11	日	53.3	5.3	60	16.7	5.0	7.4	77	13.7	0.0	6.2	25	8.0	18.3	6.2	86	16.2	6.6	56	11.4	13
	12	月	53.3	5.4	58	16.8	3.3	7.5	75	14.7	0.0	5.8	24	10.2	16.7	6.1	85	16.2	7.0	48	12.3	0.5
	13	火	53.3	5.4	57	16.5	3.3	7.3	73	12.3	0.0	6.3	24	6.6	18.3	6.2	84	15.4	6.7	53	11.2	6
	14	水	53.3	5.5	56	16.4	3.3	7.3	72	11.7	0.0	6.4	24	6.3	16.7	6.2	83	15.1	6.7	52	11.0	1
	15	木	53.3	5.5	56	16.4	5.0	7.3	73	11.4	0.0	6.5	23	4.6	16.7	6.2	82	15.0	6.7	52	10.5	2
	16	金	53.3	5.5	57	16.3	3.3	7.3	71	10.3	0.0	6.5	24	2.3	16.7	6.2	82	15.8	6.7	53	9.7	0
	17	土	71.7	5.5	56	16.5	8.3	7.5	71	12.4	0.0	6.4	27	2.1	21.7	6.1	84	15.6	6.5	53	9.9	38.5
	18	日	66.7	5.4	52	16.7	8.3	7.5	67	12.4	0.0	6.5	24	6.6	21.7	6.2	73	15.4	7.1	24	10.7	0.5
	19	月	65.0	5.5	57	16.4	6.7	7.5	67	13.1	0.0	6.7	23	7.6	21.7	6.2	77	15.5	7.0	31	9.7	0
	20	火	65.0	5.3	60	16.6	6.7	7.6	68	13.1	0.0	6.5	23	6.0	20.0	6.1	79	15.7	6.4	37	9.6	0
	21	水	63.3	5.3	61	16.5	6.7	7.6	69	12.1	0.0	6.7	21	7.4	20.0	6.1	80	15.0	6.7	38	9.5	0
	22	木	61.7	5.2	63	16.7	5.0	7.6	70	13.5	0.0	6.4	21	6.4	20.0	6.1	81	15.7	6.7	45	9.8	0
	23	金	61.7	5.1	70	13.1	5.0	7.5	66	16.5	0.0	6.7	21	6.5	18.3	6.1	82	15.7	6.9	47	9.8	2.5
	24	土	60.0	5.1	66	16.7	5.0	7.5	72	13.1	0.0	6.5	21	6.5	20.0	6.1	83	15.7	6.8	48	9.7	0
	25	日	60.0	5.2	67	16.6	5.0	7.3	70	13.5	0.0	6.5	21	6.5	20.0	6.1	83	15.7	6.8	48	8.9	0
	26	月	68.3	5.1	64	12.3	8.3	7.5	71	12.2	0.0	6.6	21	5.3	18.3	6.1	83	15.4	7.0	36	9.0	25.5
	27	火	65.0	5.3	61	16.4	6.7	7.4	68	12.1	0.0	6.6	21	5.2	21.7	6.1	81	15.5	6.7	31	8.8	0.5
	28	水	65.0	5.2	64	16.4	6.7	7.4	69	12.1	0.0	6.4	21	2.8	20.0	6.1	82	15.4	6.2	45	8.5	0
	29	木	65.0	5.1	66	16.5	6.7	7.4	70	12.3	0.0	6.4	21	2.6	20.0	6.1	83	15.6	6.3	49	8.4	0
	30	金	65.0	5.1	66	16.5	6.7	7.5	70	12.4	0.0	6.2	21	2.9	18.3	6.1	83	15.7	6.4	50	8.6	0

※測定時間は毎日午前9時(ただし、流入量は日平均値)
 ※現地計測による計測結果のため参考値