

原水測定記録																						平成25年5月				【参考値】	
月	日	曜日	東コルゲート				西コルゲート				旧排水路				法尻西				調整池			降水量 (mm)					
			流入量 (l/min)	pH	電気伝導率 (mS/m)	水温 (°C)	流入量 (l/min)	pH	電気伝導率 (mS/m)	水温 (°C)	流入量 (l/min)	pH	電気伝導率 (mS/m)	水温 (°C)	流入量 (l/min)	pH	電気伝導率 (mS/m)	水温 (°C)	pH	電気伝導率 (mS/m)	水温 (°C)						
5	1	水	75.0	5.0	66	16.8	10.0	6.6	78	16.1	0.0	6.3	20	11.9	26.7	5.9	98	16.1	6.6	46	13.2	0.5					
	2	木	71.7	5.0	65	16.8	8.3	6.7	78	15.8	0.0	6.4	19	9.7	25.0	6.0	98	16.1	6.6	51	13.1	0					
	3	金	68.3	-	-	-	6.7	-	-	-	0.0	-	-	-	23.3	-	-	-	-	-	-	0					
	4	土	66.7	5.1	62	16.9	6.7	6.6	79	15.8	0.0	6.4	20	10.2	21.7	6.0	95	16.1	6.4	55	13.4	0					
	5	日	63.3	5.1	61	17.0	6.7	6.6	79	16.1	0.0	6.4	20	12.1	21.7	6.0	94	16.2	6.6	56	13.1	0					
	6	月	63.3	-	-	-	5.0	-	-	-	0.0	-	-	-	21.7	-	-	-	-	-	-	0					
	7	火	61.7	5.2	58	16.8	5.0	6.7	79	16.2	0.0	5.9	20	14.5	21.7	6.0	91	16.2	6.6	55	13.8	0					
	8	水	60.0	5.2	57	16.9	5.0	6.7	78	15.8	0.0	6.2	20	11.0	20.0	6.1	90	16.3	6.7	55	13.4	0					
	9	木	58.3	-	-	-	5.0	-	-	-	0.0	-	-	-	20.0	-	-	-	-	-	-	0					
	10	金	60.0	5.3	56	17.1	5.0	6.6	85	16.4	0.0	6.4	21	16.2	18.3	5.9	88	16.4	6.8	56	15.1	6					
	11	土	68.3	5.2	54	16.8	8.3	6.7	82	16.0	0.0	6.1	20	14.7	20.0	5.8	86	16.3	6.9	44	15.2	31					
	12	日	63.3	-	-	-	6.7	-	-	-	0.0	-	-	-	18.3	-	-	-	-	-	-	0					
	13	月	60.0	5.4	52	17.2	5.0	6.6	81	17.0	0.0	6.0	20	18.0	18.3	5.9	86	16.7	6.9	40	17.1	0					
	14	火	60.0	5.4	53	17.1	5.0	6.6	81	16.9	0.0	6.0	21	15.0	18.3	5.9	82	16.7	6.6	42	16.9	0					
	15	水	60.0	-	-	-	5.0	-	-	-	0.0	-	-	-	18.3	-	-	-	-	-	-	0					
	16	木	58.3	5.4	53	17.2	5.0	6.6	81	17.3	0.0	5.7	21	19.1	18.3	5.8	84	16.5	6.5	48	18.4	0					
	17	金	56.7	5.5	52	17.2	5.0	6.7	80	17.2	0.0	5.9	21	17.2	18.3	6.0	83	16.4	6.6	51	17.3	0					
	18	土	56.7	-	-	-	5.0	-	-	-	0.0	-	-	-	16.7	-	-	-	-	-	-	0					
	19	日	58.3	5.3	52	17.2	5.0	6.7	79	17.3	0.0	6.4	22	18.3	18.3	5.9	82	16.9	6.6	51	17.7	16.5					
	20	月	58.3	5.5	49	17.2	5.0	6.8	77	17.1	0.0	5.9	21	15.6	16.7	5.8	81	16.5	6.6	45	17.8	4					
	21	火	56.7	-	-	-	5.0	-	-	-	0.0	-	-	-	16.7	-	-	-	-	-	-	0					
	22	水	55.0	5.5	50	17.3	3.3	6.7	77	17.7	0.0	5.8	21	19.5	16.7	6.0	81	16.5	6.6	44	18.7	0					
	23	木	55.0	5.6	49	17.4	3.3	6.6	77	17.9	0.0	6.0	21	20.9	16.7	5.9	80	16.8	6.7	45	19.5	0					
	24	金	53.3	-	-	-	3.3	-	-	-	0.0	-	-	-	16.7	-	-	-	-	-	-	0					
	25	土	53.3	5.6	50	17.2	3.3	6.7	76	17.7	0.0	6.1	22	20.8	15.0	5.9	79	16.5	6.6	46	19.3	0					
	26	日	51.7	5.6	49	17.2	3.3	6.7	75	17.4	0.0	5.9	22	18.9	15.0	5.9	78	16.7	6.6	45	19.1	0					
	27	月	53.3	-	-	-	3.3	-	-	-	0.0	-	-	-	16.7	-	-	-	-	-	-	0					
	28	火	51.7	5.6	48	17.3	3.3	6.5	76	17.6	0.0	6.1	22	20.1	15.0	5.9	77	16.5	6.6	44	19.7	0.5					
	29	水	53.3	5.6	47	16.9	3.3	6.5	76	16.8	0.0	6.0	21	17.8	16.7	5.9	76	16.4	6.6	47	19.0	11.5					
	30	木	53.3	-	-	-	3.3	-	-	-	0.0	-	-	-	15.0	-	-	-	-	-	-	2					
	31	金	51.7	5.6	46	17.3	3.3	6.5	74	17.9	0.0	5.9	23	20.2	15.0	5.9	76	16.6	6.6	47	19.6	0					

※測定時間は毎日午前9時(ただし、流入量は日平均値)
 ※現地計測による計測結果のため参考値