

原水測定記録																						平成25年6月				【参考値】	
月	日	曜日	東コルゲート				西コルゲート				旧排水路				法尻西				調整池			降水量 (mm)					
			流入量 (l/min)	pH	電気伝導率 (mS/m)	水温 (°C)	流入量 (l/min)	pH	電気伝導率 (mS/m)	水温 (°C)	流入量 (l/min)	pH	電気伝導率 (mS/m)	水温 (°C)	流入量 (l/min)	pH	電気伝導率 (mS/m)	水温 (°C)	pH	電気伝導率 (mS/m)	水温 (°C)						
6	1	土	51.7	5.6	46	17.1	3.3	6.5	72	17.5	0.0	6.0	23	21.3	16.7	5.9	76	16.5	6.6	47	20.0	0					
	2	日	50.0	-	-	-	3.3	-	-	-	0.0	-	-	-	15.0	-	-	-	-	-	-	0					
	3	月	50.0	5.6	45	17.1	3.3	6.5	77	17.5	0.0	6.0	23	20.5	15.0	5.9	74	16.6	6.6	47	20.1	0					
	4	火	46.7	5.6	45	17.3	3.3	6.6	74	18.1	0.0	6.1	23	20.9	15.0	5.9	73	17.3	6.6	48	20.5	0					
	5	水	46.7	-	-	-	3.3	-	-	-	0.0	-	-	-	13.3	-	-	-	-	-	-	0					
	6	木	46.7	5.8	45	17.3	3.3	6.6	75	18.1	0.0	6.2	24	20.6	15.0	5.9	72	17.0	6.6	47	20.3	0					
	7	金	40.0	5.6	45	17.4	3.3	6.6	75	18.5	0.0	6.1	24	21.0	15.0	5.9	66	16.5	6.6	50	20.8	2					
	8	土	38.3	-	-	-	1.7	-	-	-	0.0	-	-	-	18.3	-	-	-	-	-	-	0					
	9	日	40.0	5.6	44	17.3	3.3	6.6	70	18.2	0.0	5.9	25	20.3	16.7	5.8	63	16.1	6.6	48	20.6	0					
	10	月	40.0	5.6	44	17.3	3.3	6.5	71	18.2	0.0	5.6	24	18.8	16.7	5.8	64	18.5	6.6	47	20.6	0					
	11	火	36.7	-	-	-	1.7	-	-	-	0.0	-	-	-	18.3	-	-	-	-	-	-	0.5					
	12	水	36.7	5.5	43	17.5	1.7	6.5	72	18.8	0.0	5.4	26	20.1	18.3	5.8	61	17.0	6.6	48	21.3	0					
	13	木	36.7	5.5	44	17.5	1.7	6.6	75	18.8	0.0	5.4	29	21.6	16.7	5.8	62	16.1	6.7	48	21.8	0					
	14	金	36.7	-	-	-	1.7	-	-	-	1.7	-	-	-	15.0	-	-	-	-	-	-	0					
	15	土	38.3	5.5	42	17.5	1.7	6.6	74	18.9	0.0	5.3	32	22.2	15.0	5.8	62	17.2	6.7	47	23.1	1.5					
	16	日	38.3	5.6	41	17.1	1.7	6.6	73	18.1	0.0	5.3	33	18.9	15.0	5.9	62	16.2	6.9	47	22.5	2					
	17	月	40.0	-	-	-	1.7	-	-	-	0.0	-	-	-	15.0	-	-	-	-	-	-	0					
	18	火	40.0	5.6	42	17.6	1.7	6.6	74	19.8	0.0	5.4	34	24.5	15.0	5.9	63	16.8	6.9	46	23.9	0					
	19	水	43.3	5.6	40	17.2	3.3	6.6	74	18.6	0.0	5.3	34	20.6	15.0	5.9	62	16.3	6.6	43	21.9	31.5					
	20	木	58.3	-	-	-	6.7	-	-	-	0.0	-	-	-	18.3	-	-	-	-	-	-	30					
	21	金	56.7	5.6	41	17.0	10.0	6.4	74	16.9	0.0	5.3	33	16.1	18.3	5.8	58	16.1	6.2	24	19.9	12					
	22	土	55.0	5.7	41	17.1	10.0	6.5	67	16.9	0.0	5.3	32	16.3	20.0	5.7	67	16.1	5.9	16	18.4	0					
	23	日	53.3	-	-	-	3.3	-	-	-	0.0	-	-	-	18.3	-	-	-	-	-	-	0					
	24	月	55.0	5.5	49	17.2	3.3	6.4	69	17.9	0.0	5.4	30	20.8	16.7	5.8	67	16.2	6.8	33	21.6	0.5					
	25	火	53.3	5.4	51	17.3	3.3	6.4	71	18.1	0.0	5.3	30	18.3	15.0	5.9	65	16.3	6.8	37	21.3	0					
	26	水	68.3	-	-	-	8.3	-	-	-	1.7	-	-	-	20.0	-	-	-	-	-	-	38.5					
	27	木	63.3	5.5	48	17.3	11.7	6.4	67	17.2	1.7	5.9	30	19.9	20.0	5.7	61	16.9	7.2	26	22.3	0.5					
	28	金	63.3	5.2	56	17.1	6.7	6.4	70	17.2	0.0	5.9	28	19.1	20.0	5.7	70	16.2	6.8	34	21.0	1					
	29	土	61.7	-	-	-	5.0	-	-	-	0.0	-	-	-	18.3	-	-	-	-	-	-	0					
	30	日	60.0	5.0	63	17.1	5.0	6.4	72	17.1	0.0	5.7	28	21.3	18.3	5.7	71	16.3	6.8	34	21.0	0					

※測定時間は毎日午前9時(ただし、流入量は日平均値)
 ※現地計測による計測結果のため参考値