

原水測定記録																						平成25年8月				【参考値】		
月	日	曜日	東コルゲート				西コルゲート				旧排水路				法尻西				調整池			降水量 (mm)						
			流入量 (l/min)	(pH)	電気伝導率 (mS/m)	水温 (°C)	流入量 (l/min)	(pH)	電気伝導率 (mS/m)	水温 (°C)	流入量 (l/min)	(pH)	電気伝導率 (mS/m)	水温 (°C)	流入量 (l/min)	(pH)	電気伝導率 (mS/m)	水温 (°C)	(pH)	電気伝導率 (mS/m)	水温 (°C)							
8	1	木	158.3	-	-	-	35.0	-	-	-	3	-	-	-	66.7	-	-	-	-	-	-	35						
	2	金	145.0	4.7	100	17.3	31.7	6.0	87	17.1	0	5.9	23	20.1	63.3	5.5	104	16.4	6.8	33	21.7	0						
	3	土	120.0	4.6	107	17.4	23.3	6.1	89	17.2	0	5.7	23	20.0	53.3	5.5	112	16.0	6.8	52	21.1	0						
	4	日	110.0	-	-	-	18.3	-	-	-	0	-	-	-	41.7	-	-	-	-	-	-	0						
	5	月	120.0	4.7	91	17.4	18.3	6.2	87	17.7	2	5.6	27	19.6	41.7	5.5	105	16.2	6.5	17	22.2	28						
	6	火	121.7	4.7	90	17.3	21.7	6.2	84	17.2	2	5.6	26	22.1	41.7	5.5	110	16.2	6.8	40	23.5	15.5						
	7	水	118.3	-	-	-	23.3	-	-	-	2	-	-	-	43.3	-	-	-	-	-	-	0						
	8	木	113.3	4.7	91	17.4	20.0	6.1	87	17.3	1.7	5.9	24	24.4	40.0	5.5	108	16.8	6.6	35	22.7	0						
	9	金	106.7	4.7	93	17.5	16.7	6.0	89	17.5	0	5.5	25	24.5	38.3	5.5	112	16.2	6.8	41	23.1	0						
	10	土	96.7	-	-	-	10.0	-	-	-	0	-	-	-	31.7	-	-	-	-	-	-	0						
	11	日	88.3	4.8	87	17.7	8.3	6.0	91	18.0	2	5.7	27	27.5	30.0	5.6	114	17.0	6.7	58	23.0	0						
	12	月	81.7	4.8	84	17.6	6.7	6.0	90	18.2	0	5.5	31	23.4	26.7	5.6	114	17.1	7.0	75	23.4	0						
	13	火	76.7	-	-	-	6.7	-	-	-	0	-	-	-	26.7	-	-	-	-	-	-	0						
	14	水	71.7	4.9	79	17.6	5.0	6.0	90	18.4	0	5.4	35	18.3	23.3	5.6	111	17.4	6.8	80	23.2	0						
	15	木	70.0	4.9	76	17.6	5.0	6.1	90	18.4	0	5.6	35	26.0	23.3	5.6	109	16.5	7.2	83	24.3	0						
	16	金	66.7	-	-	-	5.0	-	-	-	0	-	-	-	21.7	-	-	-	-	-	-	0						
	17	土	65.0	5.0	71	17.5	5.0	6.1	88	18.4	0	5.8	35	26.2	21.7	5.6	104	17.0	7.1	84	24.3	0						
	18	日	63.3	5.0	70	17.3	5.0	6.1	87	17.8	0	5.5	40	20.2	20.0	5.6	102	16.6	6.9	83	23.9	0						
	19	月	61.7	-	-	-	3.3	-	-	-	0	-	-	-	20.0	-	-	-	-	-	-	0						
	20	火	60.0	5.1	66	17.6	3.3	6.1	86	18.9	0	5.8	40	26.3	20.0	5.6	98	16.6	6.9	84	24.3	0						
	21	水	58.3	5.1	64	17.4	3.3	6.1	87	16.2	0	5.8	40	26.7	18.3	5.7	96	17.1	7.0	82	24.3	0						
	22	木	58.3	-	-	-	3.3	-	-	-	0	-	-	-	18.3	-	-	-	-	-	-	0						
	23	金	60.0	5.2	61	17.6	3.3	6.2	88	19.1	0.0	5.7	45	27.5	18.3	5.7	98	16.7	7.1	81	25.5	11						
	24	土	61.7	5.2	58	17.5	5.0	6.2	86	18.4	0	5.8	44	25.0	18.3	5.7	96	17.0	6.7	34	25.6	2.5						
	25	日	80.0	-	-	-	6.7	-	-	-	0	-	-	-	20.0	-	-	-	-	-	-	26						
	26	月	70.0	5.3	54	17.3	6.7	6.2	79	17.7	0.0	5.6	48	19.3	20.0	5.6	96	17.6	6.5	41	22.0	5.5						
	27	火	63.3	5.4	55	17.3	5.0	6.2	80	18.1	0	5.7	48	20.3	18.3	5.6	95	17.1	6.6	46	22.6	0.5						
	28	水	61.7	-	-	-	3.3	-	-	-	0	-	-	-	18.3	-	-	-	-	-	-	0						
	29	木	60.0	5.4	59	17.5	3.3	6.2	80	18.4	0.0	5.6	45	22.2	18.3	5.6	92	16.6	6.6	50	22.1	0						
	30	金	60.0	5.3	58	17.5	3.3	6.2	80	18.4	0.0	5.7	45	24.6	18.3	5.7	90	17.1	6.7	51	22.8	5.5						
	31	土	61.7	-	-	-	5.0	-	-	-	0.0	-	-	-	16.7	-	-	-	-	-	-	23						

※測定時間は毎日午前9時(ただし、流入量は日平均値)
 ※現地計測による計測結果のため参考値