

原水測定記録																						平成25年10月				【参考値】	
月	日	曜日	東コルゲート				西コルゲート				旧排水路				法尻西				調整池			降水量 (mm)					
			流入量		電気伝導率	水温	流入量		電気伝導率	水温	流入量		電気伝導率	水温	流入量		電気伝導率	水温		電気伝導率	水温						
			(l/min)	(pH)	(mS/m)	(°C)	(l/min)	(pH)	(mS/m)	(°C)	(l/min)	(pH)	(mS/m)	(°C)	(l/min)	(pH)	(mS/m)	(°C)	(pH)	(mS/m)	(°C)						
10	1	火	66.7	5.0	70	17.3	5.0	6.0	80	17.6	0.0	6.0	49	18.7	21.7	6.0	101	16.8	7.1	59	19.1	0					
	2	水	65.0	5.0	68	17.4	5.0	6.0	80	17.9	1.7	6.0	49	21.7	21.7	5.6	100	16.7	7.0	61	19.8	0					
	3	木	63.3	-	-	-	5.0	-	-	-	0.0	-	-	-	20.0	-	-	-	-	-	-	0					
	4	金	63.3	5.0	65	17.2	5.0	6.6	79	17.4	0.0	5.8	53	16.9	21.7	5.8	97	16.6	7.0	61	18.5	0					
	5	土	61.7	5.1	64	17.2	3.3	6.0	79	17.5	0.0	5.9	53	18.0	20.0	5.6	95	16.5	6.8	59	18.9	0					
	6	日	61.7	-	-	-	3.3	-	-	-	0.0	-	-	-	20.0	-	-	-	-	-	-	0					
	7	月	60.0	5.2	60	17.3	3.3	6.0	78	17.9	0.0	6.0	53	21.1	18.3	5.7	91	17.5	6.9	54	19.8	0					
	8	火	60.0	5.3	58	17.3	3.3	6.1	78	18.0	0.0	5.6	55	19.4	18.3	5.7	92	16.8	7.1	59	20.2	0.5					
	9	水	58.3	-	-	-	3.3	-	-	-	0.0	-	-	-	18.3	-	-	-	-	-	-	5					
	10	木	56.7	5.3	56	17.3	3.3	6.1	78	18.1	0.0	5.8	55	19.9	18.3	5.7	89	16.7	6.8	53	19.9	0					
	11	金	55.0	5.2	55	17.3	3.3	6.1	78	18.0	0.0	5.8	55	21.5	18.3	5.7	88	17.0	6.8	49	20.8	3					
	12	土	55.0	-	-	-	3.3	-	-	-	0.0	-	-	-	18.3	-	-	-	-	-	-	0					
	13	日	55.0	5.4	55	17.0	3.3	6.7	77	16.9	0.0	5.6	57	13.7	18.3	6.1	85	16.6	6.6	47	18.5	0					
	14	月	55.0	5.4	54	17.1	3.3	6.8	76	16.6	0.0	5.8	58	13.5	18.3	6.1	85	16.5	6.5	49	17.9	0					
	15	火	60.0	-	-	-	6.7	-	-	-	0.0	-	-	-	18.3	-	-	-	-	-	-	45.5					
	16	水	115.0	5.7	42	17.1	21.7	6.6	63	17.1	3.3	6.3	36	16.9	35.0	5.7	64	17.1	6.9	17	17.5	38					
	17	木	75.0	5.5	53	16.8	8.3	6.8	70	16.1	0.0	6.3	32	11.2	26.7	6.1	79	16.2	6.8	28	15.5	0					
	18	金	71.7	-	-	-	6.7	-	-	-	0.0	-	-	-	25.0	-	-	-	-	-	-	0					
	19	土	71.7	5.2	59	17.0	6.7	6.9	70	16.4	0.0	6.6	33	13.6	21.7	6.0	83	16.4	6.6	35	16.2	3					
	20	日	156.7	5.3	53	17.1	36.7	7.1	37	17.3	5.0	6.4	37	16.0	51.7	5.8	81	16.4	6.8	21	16.5	73					
	21	月	156.7	-	-	-	48.3	-	-	-	1.7	-	-	-	68.3	-	-	-	-	-	-	0					
	22	火	126.7	4.9	69	17.0	23.3	6.0	68	16.7	0.0	6.1	27	16.7	53.3	5.6	79	16.3	6.9	27	17.0	0					
	23	水	121.7	4.8	81	17.1	18.3	6.1	71	16.7	0.0	6.0	28	16.9	45.0	5.6	89	16.3	6.7	35	17.1	16					
	24	木	125.0	-	-	-	26.7	-	-	-	1.7	-	-	-	45.0	-	-	-	-	-	-	0.5					
	25	金	118.3	4.7	88	17.3	16.7	6.1	70	16.8	0.0	6.0	29	16.7	40.0	5.6	94	16.3	6.7	45	17.6	5.5					
	26	土	173.3	4.8	69	17.2	46.7	6.8	61	16.6	3.3	6.2	28	16.5	60.0	5.8	76	16.5	6.9	26	16.7	26.5					
	27	日	161.7	-	-	-	36.7	-	-	-	1.7	-	-	-	65.0	-	-	-	-	-	-	0					
	28	月	145.0	4.7	95	17.1	25.0	7.0	74	16.2	0.0	6.4	27	14.3	56.7	6.0	93	16.1	6.9	37	14.6	0					
	29	火	131.7	4.7	98	17.2	20.0	7.0	76	16.2	0.0	6.6	28	15.3	50.0	5.9	99	16.2	6.9	38	14.9	0.5					
	30	水	116.7	-	-	-	15.0	-	-	-	0.0	-	-	-	41.7	-	-	-	-	-	-	0.5					
	31	木	105.0	4.7	88	17.0	13.3	6.6	79	15.9	0.0	6.4	30	9.7	38.3	6.0	102	16.1	6.9	61	14.3	0					

※測定時間は毎日午前9時(ただし、流入量は日平均値)  
 ※現地計測による計測結果のため参考値