

原水測定記録																						平成25年11月				【参考値】	
月	日	曜日	東コルゲート				西コルゲート				旧排水路				法尻西				調整池			降水量 (mm)					
			流入量		電気伝導率	水温	流入量		電気伝導率	水温	流入量		電気伝導率	水温	流入量		電気伝導率	水温		電気伝導率	水温						
			(l/min)	(pH)	(mS/m)	(°C)	(l/min)	(pH)	(mS/m)	(°C)	(l/min)	(pH)	(mS/m)	(°C)	(l/min)	(pH)	(mS/m)	(°C)	(pH)	(mS/m)	(°C)						
11	1	金	96.7	4.7	85	17.0	11.7	6.6	80	15.6	0.0	6.4	30	9.7	35.0	6.0	102	16.1	6.8	58	14.0	0					
	2	土	91.7	-	-	-	10.0	-	-	-	0.0	-	-	-	31.7	-	-	-	-	-	-	0					
	3	日	86.7	4.8	81	17.0	10.0	6.9	80	16.1	0.0	6.2	34	11.7	30.0	6.0	102	16.2	6.9	61	14.3	2					
	4	月	83.3	-	-	-	8.3	-	-	-	0.0	-	-	-	28.3	-	-	-	-	-	-	4					
	5	火	78.3	4.9	74	16.8	8.3	6.6	79	15.3	0.0	6.1	38	9.4	26.7	6.1	97	16.4	6.9	64	13.9	0					
	6	水	76.7	-	-	-	8.3	-	-	-	0.0	-	-	-	26.7	-	-	-	-	-	-	0					
	7	木	78.3	5.0	69	16.9	8.3	6.8	77	16.0	0.0	6.2	38	12.1	25.0	6.0	94	16.3	7.0	49	14.1	11					
	8	金	75.0	-	-	-	8.3	-	-	-	0.0	-	-	-	26.7	-	-	-	-	-	-	0					
	9	土	73.3	5.1	66	16.7	6.7	6.9	76	14.7	0.0	6.4	43	7.9	25.0	6.2	91	16.1	6.9	57	12.6	0					
	10	日	78.3	-	-	-	8.3	-	-	-	0.0	-	-	-	25.0	-	-	-	-	-	-	13					
	11	月	78.3	5.1	61	16.8	10.0	6.8	72	15.6	0.0	6.4	43	1.4	25.0	6.2	90	16.2	7.0	41	12.9	0					
	12	火	76.7	-	-	-	8.3	-	-	-	0.0	-	-	-	25.0	-	-	-	-	-	-	0					
	13	水	75.0	5.1	63	16.5	8.3	6.8	71	13.6	0.0	6.3	45	3.1	23.3	6.3	87	15.9	6.9	60	11.0	0					
	14	木	73.3	-	-	-	6.7	-	-	-	0.0	-	-	-	25.0	-	-	-	-	-	-	0					
	15	金	73.3	5.1	64	16.7	6.7	6.9	71	14.5	0.0	6.1	45	7.3	23.3	6.2	86	16.2	7.0	51	10.6	7.5					
	16	土	73.3	-	-	-	8.3	-	-	-	0.0	-	-	-	25.0	-	-	-	-	-	-	0					
	17	日	73.3	5.2	62	16.7	6.7	6.8	70	14.3	0.0	6.1	45	8.5	23.3	6.2	87	16.0	6.9	54	10.3	3					
	18	月	73.3	-	-	-	6.7	-	-	-	0.0	-	-	-	23.3	-	-	-	-	-	-	0.5					
	19	火	73.3	5.3	61	16.6	6.7	6.8	70	13.6	0.0	6.2	45	4.4	23.3	6.2	86	15.9	6.9	45	10.1	0					
	20	水	70.0	-	-	-	6.7	-	-	-	0.0	-	-	-	23.3	-	-	-	-	-	-	0					
	21	木	68.3	5.1	62	16.6	5.0	6.8	70	13.3	0.0	6.1	46	5.1	21.7	6.2	87	16.1	6.9	51	9.8	0					
	22	金	65.0	-	-	-	5.0	-	-	-	0.0	-	-	-	21.7	-	-	-	-	-	-	0					
	23	土	65.0	5.2	61	16.5	5.0	6.9	70	12.8	0.0	6.2	46	3.4	23.3	6.2	86	15.7	6.9	57	9.3	0					
	24	日	63.3	-	-	-	5.0	-	-	-	0.0	-	-	-	21.7	-	-	-	-	-	-	0					
	25	月	65.0	5.2	59	16.6	5.0	7.5	71	13.9	0.0	6.1	48	7.8	21.7	6.1	85	16.2	6.9	55	9.3	17.5					
	26	火	66.7	-	-	-	6.7	-	-	-	0.0	-	-	-	23.3	-	-	-	-	-	-	0.5					
	27	水	65.0	5.4	56	16.4	5.0	6.9	65	12.9	0.0	6.2	46	3.1	23.3	6.2	86	15.7	6.9	45	9.2	0					
	28	木	65.0	-	-	-	5.0	-	-	-	0.0	-	-	-	21.7	-	-	-	-	-	-	0					
	29	金	65.0	5.4	57	16.3	5.0	6.9	65	12.1	0.0	6.2	47	1.3	21.7	6.2	84	15.8	6.9	54	8.7	0					
	30	土	63.3	-	-	-	5.0	-	-	-	0.0	-	-	-	20.0	-	-	-	-	-	-	0					

※測定時間は毎日午前9時(ただし、流入量は日平均値)
 ※現地計測による計測結果のため参考値